

Monthly Production (IC based) of BG PSC line sleepers for the month of Jul'20 (Upto 26.07.2020)

Railway	Sl. No.	Firm name & loacation	Contract	Total Ordered quantity under contract (in Nos.)	Production upto the last month	During the month	Total upto date quantity produced against the contract at the end of the month (in Nos.)	Residual quantity at end of the month (in Nos.)
1	2	3		4	5	6	7	8
SECR	1	M/s Patil Rail Infrastructure Pvt.	CS-172	5,50,000	2,34,826	42,675	2,77,501	2,72,499
	2	M/s Univabs Sleepers Pvt. Ltd.,	CS-172	2,55,000	73,022	9,243	82,265	1,72,735
	3	M/s Orissa Concrete & Allied	CS-172	1,11,111	0	0	0	1,11,111
	4	M/s Orissa Concrete & Allied	CS-172	1,11,111	0	0	0	1,11,111
		Total			10,27,222	3,07,848	51,918	3,59,766

Weekly Production (IC based) of BG PSC line sleepers (20.07.2020 to 26.07.2020)

Railway	Sl. No.	Firm name & loacation	Contract	Total Ordered quantity under contract (in Nos.)	Production upto last week	During the week	Total upto date quantity produced against the contract at the end of the month (in Nos.)	Residual quantity at end of the month (in Nos.)
1	2	3		4	5	6	7	8
SECR	1	M/s Patil Rail Infrastructure Pvt.	CS-172	5,50,000	2,65,972	11,529	2,77,501	2,72,499
	2	M/s Univabs Sleepers Pvt. Ltd.,	CS-172	2,55,000	80,599	1,666	82,265	1,72,735
	3	M/s Orissa Concrete & Allied	CS-172	1,11,111	0	0	0	1,11,111
	4	M/s Orissa Concrete & Allied	CS-172	1,11,111	0	0	0	1,11,111
		Total			10,27,222	3,46,571	13,195	3,59,766