

**Monthly Production (IC based) of BG PSC line sleepers for the month of Jan'21 (Upto 10.01.2021)**

Railway	Sl. No.	Firm name & loacation	Contract	Total Ordered quantity under contract (in Nos.)	Production upto the last month	During the month	Total upto date quantity produced against the contract at the end of the month (in Nos.)	Residual quantity at end of the month (in Nos.)
1	2	3		4	5	6	7	8
<b>SECR</b>	1	M/s Patil Rail Infrastructure Pvt.	CS-172	5,50,000	4,57,643	10,186	4,67,829	82,171
	2	M/s Univabs Sleepers Pvt. Ltd.,	CS-172	2,55,000	1,20,331	5,106	1,25,437	1,29,563
	3	M/s Orissa Concrete & Allied	CS-172	1,11,111	0	0	0	1,11,111
	4	M/s Orissa Concrete & Allied	CS-172	1,11,111	0	0	0	1,11,111
		<b>Total</b>			<b>10,27,222</b>	<b>5,77,974</b>	<b>15,292</b>	<b>5,93,266</b>

**Weekly Production (IC based) of BG PSC line sleepers (04.01.2021 to 10.01.2021)**

Railway	Sl. No.	Firm name & loacation	Contract	Total Ordered quantity under contract (in Nos.)	Production upto last week	During the week	Total upto date quantity produced against the contract at the end of the month (in Nos.)	Residual quantity at end of the month (in Nos.)
1	2	3		4	5	6	7	8
<b>SECR</b>	1	M/s Patil Rail Infrastructure Pvt.	CS-172	5,50,000	4,57,643	10,186	4,67,829	82,171
	2	M/s Univabs Sleepers Pvt. Ltd.,	CS-172	2,55,000	1,20,331	5,106	1,25,437	1,29,563
	3	M/s Orissa Concrete & Allied	CS-172	1,11,111	0	0	0	1,11,111
	4	M/s Orissa Concrete & Allied	CS-172	1,11,111	0	0	0	1,11,111
		<b>Total</b>			<b>10,27,222</b>	<b>5,77,974</b>	<b>15,292</b>	<b>5,93,266</b>