

Monthly Production (IC based) of BG PSC line sleepers for the month of Mar'21 (Upto 07.03.2021)

Railway	Sl. No.	Firm name & location	Contract	Total Ordered quantity under contract (in Nos.)	Production upto the last month	During the month	Total upto date quantity produced against the contract at the end of the month (in Nos.)	Residual quantity at end of the month (in Nos.)
1	2	3		4	5	6	7	8
SECR	1	M/s Patil Rail Infrastructure Pvt.	CS-172	5,50,000	5,09,343	7,213	5,16,556	33,444
	2	M/s Univabs Sleepers Pvt. Ltd.,	CS-172	2,55,000	1,45,209	0	1,45,209	1,09,791
	3	M/s Orissa Concrete & Allied	CS-172	1,11,111	5,243	0	5,243	1,05,868
	4	M/s Orissa Concrete & Allied	CS-172	1,11,111	0	0	0	1,11,111
		Total			10,27,222	6,59,795	7,213	6,67,008

Weekly Production (IC based) of BG PSC line sleepers (01.03.2021 to 07.03.2021)

Railway	Sl. No.	Firm name & location	Contract	Total Ordered quantity under contract (in Nos.)	Production upto last week	During the week	Total upto date quantity produced against the contract at the end of the month (in Nos.)	Residual quantity at end of the month (in Nos.)
1	2	3		4	5	6	7	8
SECR	1	M/s Patil Rail Infrastructure Pvt. Ltd., Kargi Road	CS-172	5,50,000	5,09,343	7,213	5,16,556	33,444
	2	M/s Univabs Sleepers Pvt. Ltd., Dongargarh	CS-172	2,55,000	1,45,209	0	1,45,209	1,09,791
	3	M/s Orissa Concrete & Allied Industries Ltd., Bhanpuri	CS-172	1,11,111	5,243	0	5,243	1,05,868
	4	M/s Orissa Concrete & Allied Industries Ltd., Kapa	CS-172	1,11,111	0	0	0	1,11,111
		Total			10,27,222	6,59,795	7,213	6,67,008