

Monthly Production (IC based) of BG PSC line sleepers for the month of Feb'22 (Upto 27.02.2022)

Railway	Sl. No.	Firm name & loacation	Contract	Total Ordered quantity under contract (in Nos.)	Production upto the last month	During the month	Total upto date quantity produced against the contract at the end of the month (in Nos.)	Residual quantity at end of the month (in Nos.)
1	2	3		4	5	6	7	8
SECR	1	M/s Patil Rail Infrastructure Pvt.	CS-172	8,80,000	8,08,472	14,081	8,22,553	57,447
	2	M/s Univabs Sleepers Pvt. Ltd.,	CS-172	3,31,500	2,65,645	10,502	2,76,147	55,353
	3	M/s Orissa Concrete & Allied	CS-172	1,11,111	75,113	10,805	85,918	25,193
	4	M/s Orissa Concrete & Allied	CS-172	1,11,111	79,683	6,211	85,894	25,217
		Total			14,33,722	12,28,913	41,599	12,70,512

Weekly Production (IC based) of BG PSC line sleepers 21.02.2022 to 27.02.2022)

Railway	Sl. No.	Firm name & loacation	Contract	Total Ordered quantity under contract (in Nos.)	Production upto last week	During the week	Total upto date quantity produced against the contract at the end of the month (in Nos.)	Residual quantity at end of the month (in Nos.)
1	2	3		4	5	6	7	8
SECR	1	M/s Patil Rail Infrastructure Pvt. Ltd., Kargi Road	CS-172	8,80,000	8,17,727	4,826	8,22,553	57,447
	2	M/s Univabs Sleepers Pvt. Ltd., Dongargarh	CS-172	3,31,500	2,72,590	3,557	2,76,147	55,353
	3	M/s Orissa Concrete & Allied Industries Ltd., Bhanpuri	CS-172	1,11,111	81,376	4,542	85,918	25,193
	4	M/s Orissa Concrete & Allied Industries Ltd., Kapa	CS-172	1,11,111	82,594	3,300	85,894	25,217
		Total			14,33,722	12,54,287	16,225	12,70,512